

## Capital Facilities Planning

### *Questions and Answers*

---

To: Prospective Bidders

From: Sayim Malik  
Project Manager, Capital Facilities Planning

Re: Response to Questions. SU-120814

DATE: JANUARY 14TH, 2015

---

7. Please clarify exact scope of work for the Tele/Data scope of work. The drawings indicate back boxes and stubs up above the ceiling for future devices. A Network Cable Installation Specification was included with the bid documents however, it is general and not project specific. Please clarify the scope requirements for the Tele/Data package and provide a detailed riser diagram indicating all head end and horizontal cable requirements if required.

Ans: Change symbol text for "COMBINATION VOICE/DATA OUTLET BOX" in SYMBOLS LIST on sheet E-001.00

from:

"COMBINATION VOICE/DATA OUTLET BOX. PROVIDE (1) 1" EMT CONDUIT FROM OUTLET BOX TO TELEPHONE CLOSET. U.O.N."

to:

"COMBINATION VOICE/DATA OUTLET BOX. PROVIDE (1) 1" EMT FROM OUTLET BOX TO EXISTING CABLE TRAY IN CORRIDOR 0060A. UNLESS OTHERWISE NOTED, PROVIDE THREE CATEGORY 6 DATA OUTLETS IN EACH OUTLET BOX. ALL CATEGORY 6 CABLES SHALL BE TERMINATED ON PATCH PANELS IN COMMUNICATIONS ROOM LI0003F. PROVIDE NEW PATCH PANELS IN CR LI0003F AND ALL OTHER MATERIALS REQUIRED FOR A COMPLETE CATEGORY 6 CABLE INSTALLATION. PLEASE REFER TO NETWORK CABLE INSTALLATION SPECIFICATION IN APPENDIX I. NETWORK ELECTRONICS/SWITCHES TO BE PROVIDED AND INSTALLED BY CAMPUS."

23. Hardware Set #1 for Door #01

1. What entrance electrified lockset are we asking for - electrified panic hardware?

Ans: Intended function of these doors are as follows:

- 1) during normal daily operating hours, doors will be dogged in the open position. Pulling level on outside opens doors, or pushing inside crash bar to exit. The right-hand door will also have auto-operator function.
- 2) after-hours, doors dogged in closed position. Outside entrance only thru right-hand door via key (latch retraction) and card reader (activates latch retraction). Also card reader and then door operator button.

Hardware Update – Set #1

- Von Duprin 9947 series exit device. – electric latch retraction option with latch bolt monitor, request to exit, and dogging function. Use on both doors. Outside trim to be #994L-NL on right-hand door and #994L-DT on left-hand door

- Provide electrified continuous hinges to transfer power from frame to exit devices.

2. What dummy lever trim set are we asking for to match electrified panic hardware?

Ans: See notes for question # 1

3. Electric top and bottom flush bolts - advise whose. I do not know of any.

Ans: - See Von Duprin 9947 series above.

4. Only one (1) concealed overhead closer required? Yes or no - inactive leaf only!

Ans: Correct, only one overhead concealed door closer on left-hand door. Right-hand door will have Door Operator device.

5. Card reader by who?

Ans: By others.

6. Door contacts by who? And for what purpose?

Ans: Not needed due to exit devices above.

24. Please provide Finish and Door Schedule for the New Mailroom & Receiving Renovation at SUNY Purchase.

Ans: See attached Door schedule please refer general requirements and specification for finishes.

25. The table of contents for technical specifications list several divisions that have not been incorporated into the specifications. Please confirm whether or not the Following are to be included.

Div 11, 12, 13, 14, 21, 22, 23, 26, 28.

Ans: Division 11, 12, 13, 14, 21 is not included. For Div 22, 23, 26, 28 please refer to MEP as directed in table of contents.

26. Drawing CSK-012 List Several Pieces of Equipment are these items to be included?

Ans: Equipment from 1 to 6 labeled on CSK is furnished and installed by campus.

27. P-2 Item 6 allowance of the bid form refers us to page A-29 of the agreement. The Agreement we were provided with the spec ends on page 26.  
Are there is any spec allowances to be included in the Bid?

Ans: Please refer to page 26. No specification allowance is required.

28. Network Cable installation specification and scope of work Version 2.4, pages 1 thru 78.  
At the Bottom of all pages in the specification a reference is made to" Purchase College Neuberger Museum Cable Installation Spec/Scope"

Is this the proper spec and scope for the mailroom renovation?

Ans: This is a general specification for Campus typically used on all project. Disregard the title.

29. A Note on drawing CSK- 025 Section 2 Metal Angel Lintel (See Structure)  
Structural Drawings have not been provided, will they be.

Ans: No structural Drawings refer to Note 1 on CSK 006 and price accordingly.

30. Elevation Designation 4/CSK -014 outside the package storage Area the counters labeled 10,  
which reads existing tables (Campus to provide)

When we go to the designated elevation 4/CSK they are elevations of pantry. I see no pantry on the floor plan at all, was this supposed to read " Cold storage" ?

In cold storage elevation indicate 1/CSK-013 and 2/CSK-013. CSK-013 are floor plans.

Ans: 1, 3 and 4/ CSK-014 is 1, 3 and 4/ CSK -015. Please refer to CSK-015. Cold Storage and pantry are same. Please refer to cold storage/ Pantry elevation on CSK- 014.

31. The plans and specifications do not specify the ceiling tile it appears there are two tegular and the other just says lay in tile

Ans: Cirrus Beveled Tegular 9/16" 589 HRC 2x2x 3/4" (Amstrong) is basis of design.