

## Spring Reps - Load In Calendar

Good Goods/Orestes

Technical Director: Grace Dziedic

Production Carpenter: Julia Little

Prepared by: Julia Little

Last Updated: 02-03-2023

### February 2023

SUN	MON	TUES	WED	THURS	FRI	SAT
			1	2	3	4
					Rotations switch	
5	6	7	8	9	10	11
	Load-in prep:	Load-in Prep:		Load-in prep:	Load-in day 1:	
	3-6: Julia	3-6: Julia, Grace, Autumn		3-6: Grace and Julia	3-6: all hands on deck - Crew split between attic	
	- Organize hardware cart, Road boxes, and pull any additional tools we need	- Pulling pipe - Prepping the space, make sure theres ladders and genies and that all storage spaces are ready - start transporting deck		- Tape/chalk out floor - Organize everything for transport	- Begin legging deck platforms - grid install	
12	13	14	15	16	17	18
	Load in day 2:	Load in day 3:		Load in day 4:	Load in day 5:	
	3:30-6 - Crew split bewtween Attic	3-6 - Crew split between Attic		3:30-6 - Crew split between Attic	3-6 - Crew split between Attic	
	- Finish legging deck platforms - start installing deck - grid install	<b>3-3:15: TD Meeting</b> - finish Installing deck - Install Posts and steps - Transport the rest of the scenery - grid install		- Begin Cyc and Drop install - Install remaining scenery	- Finish cyc and drop install - Install Kabuki drop - Finish installing any remaining scenery, stage should be set for Orestes	
19	20	21	22	23	24	25
	Load in day 7:	Load in day 8:		Load in day 9:		
	3:30-6 - Crew split between Attic and 12th Nt.	3-6 - Crew split between Attic and 12th Nt. - No Autumn		3:30-6 - Crew split between Attic and 12th Nt.		
	- Finish Kabuki install - seating risers/tech tables	- general cleaning and tidying - Make sure all changeover storage areas are clear		- finish up any remaining tasks - practice changeover for GG's tech the next day		
26	27	28				